

MONTHLY REPORT OF THE BUILDINGS AND GROUNDS DEPARTMENT  
FOR THE MONTH OF JANUARY 1956

Underpinning Program

No. of units in Wheelwright	386
No. of units completed	<u>346</u>
No. of units remaining December 31	40
No. of units completed during January	<u>1</u>
No. of units remaining January 31	39

Houses Underpinned during January - Complete

<u>House No.</u>	<u>Type of Improvement</u>	<u>Cost</u>		
		<u>Labor</u>	<u>Materials</u>	<u>Total</u>
✓ 138 <i>on card</i>	U/P and Storage	987.02	542.42	1,529.44

Only one house was completed during January because of bad weather conditions.

Underpinning Projects in Progress

<u>House No.</u>	<u>Type of Improvement</u>	<u>Cost</u>		
		<u>Labor</u>	<u>Materials</u>	<u>Total</u>
137	U/P Only	583.64	298.17	881.81
184	U/P Only	<u>1,051.75</u>	<u>713.23</u>	<u>1,764.98</u>
TOTAL		1,635.39	1,011.40	2,646.79

Re-roofing Program

No houses were re-roofed during January because of bad weather.

ROOM AND Bath Additions - Completed

<u>House No.</u>	<u>Type of Improvement</u>	<u>Account No.</u>	<u>Cost</u>		
			<u>Labor</u>	<u>Materials</u>	<u>Total</u>
✓ 319	Extra Room <i>on card</i>	SA-1026	731.62	866.05	1,597.67